

Mr. C.H.Hill

21st. April, 1947

WASHFORD & WESTERLEN : STEELWORK

Mr. C.P.Williams

Here are the steelwork sections required for the above work taken
out for the agreed loading of 124 lbs. per sq. ft. of roof.

It is understood that there is to be no "haunching".

Concrete for grillages to be 1: 2: 4.

CHH
(C.H.Hill)

CHH/MSS

Nothing to be written or typed in this margin.

From: Mr. C.P. Williams

31st March, 1947

Subject: WASHFORD & WESTERGLIN : STEELWORK

To: Mr. C.H. Hill.

Will you please ^{make} ~~make~~ up steel sizes of beams shown on the accompanying copy of drawing No. 32/101, and return.

Apart from a ventilating duct running over the roof from Cooler Room to Control Kiosk and ~~return of short length of parapet~~, there are not any roof loads.


(C.P. Williams)

Encl.
CPW/LMcP.